



## **Measure G Bond Program Update February 12, 2024 – Board Meeting**

### **Measure G Districtwide Programming Updates**

#### **Electrification Study**

- Electrification report is being finalized and will include cost estimating. The final report is scheduled to be presented at the March 4, 2024, Board Study Session.

#### **Upgrade Security Systems**

- Interviews with Administrators, Staff, Faculty, and students have been completed by our security consultant, Guidepost, LLC.
- A meeting with Chief Acosta regarding the findings was held on Monday, February 5.

### **Planning and Design Phase – De Anza College**

#### **203-206 Building L1 Roofing**

- This project is out to bid, and a bid walk was held on January 10, 2024. The last addendum will be issued February 12 and Bid opening is scheduled for March 6.

#### **204 Convert Existing Facility to Beach Volleyball**

- There is one last structural item to be resolved with DSA and the structural engineer regarding the light posts.

#### **213 Renovate Restrooms in S2, S6 and L5**

- Fifty percent construction drawings were submitted to the District. Those drawings were distributed to the College and Facilities for commenting.

### **Planning and Design Phase – Foothill College**

#### **100 Upgrade Restrooms to All Gender**

- Contractor sent over the contract documents, and they are currently being reviewed by Purchasing.

#### **104 Renovate Football Stadium East Bleachers**

- The District has received the contractors' bonds and Purchasing is reviewing the contract documents.

#### **106 Improve ADA Pathways to Outdoor Classroom**

- Second bid walk was added so that those contractors with Class A general engineering license can participate. Bid opening was on February 6.



## **Planning and Design Phase – District/Central Services**

### **401 ETS Storage and Processing Facility**

- No major update other than the contract for the design architect is a separate agenda item that the Board will vote on tonight.

### **506 Renovate Carriage House**

- Renovation work is going well. We have a delay on the windows delivery due to supply chain issues. They are scheduled to be delivered the last week of March. We will revisit the construction schedule to determine that overall impact.

### **509-11 Demolition of Flint Center**

- Addenda was issued on February 3 and bid opening was on February 8. We anticipate that the construction contract will be placed at the March 11, 2024, Board meeting.

### **Equipment and Vehicles Acquisitions**

- Chief Acosta and Director Hua, our Director of Purchasing, met to discuss the acquisition of Police vehicles and to leverage any existing piggyback contracts. These vehicles are prioritized since this is a two-step process. The first step is the actual vehicle, and the second step is the installation of technology within the vehicle. This process of getting a vehicle and preparing it for Police use can take up to a year.